

CAGAYAN DE ORO CITY WATER DISTRICT

Corrales Ave., Cagayan de Oro City

PROJECTS/PROGRAM/ACTIVITIES

20189Projects(as of June 30, 2019)

No.	Work Order		Implementing Agency	PROJECT DESCRIPTION	LOCATION	Undertaken by	PROJECT COST	FUND SOURCE				PROJECT STATUS		Remarks
	Number	Date							Duration /POW	Target Date to Start / Started	Target / Date of Completion	STATUS	Accomp. As of June 30	
1	19-001	25-Jan-19	COWD - Eng'g Dept.	Prop. 150mm Pipline Extension w/ 7 units MSO	P-11A Baloy, Tablon	Admin	851,682.00	Capex				not started		
2	Com 2019 -001	28-Jan-19	COWD - Eng'g Dept.	Prop. 50mm Public Stub-out	Zone 7-E Apitong St. Upper Carmen	Admin	51,754.11	Capex		07-Jun	07-Jun-19	completed	100%	
3	Com 2019 -002	29-Jan-19	COWD - Eng'g Dept.	Prop. 50mm Public Stub-out	Bacal Cpd. Balulnag	Admin	53,881.34	capex		08/04/2019	10-Apr-19	completed	100%	
4	Com2019-003	15-Feb-19	COWD - Eng'g Dept.	Prop. 50mm Public Stub-out	Tablon	Admin	63,709.34	capex	2 days = 13 mandays			not started		recvd POW 7/9
5	Com2019-004	20-Feb-19	COWD - Eng'g Dept.	Prop. 50mm Public Stub-out	z-2, Del Puerto Cpd. Kauswagan	Admin	87,276.36	capex	5 wd = 23 mandays			not started		recvd POW 7/9
6	Com2019-005	22-Feb-19	COWD - Eng'g Dept.	Prop. 50mm Public Stub-out	Ayesa Bontong, Camaman-an	Admin	63,457.86	capex	3 wd - 23 mandays			not started		recvd POW 7/9
7	Com2019-006	06-Mar-19	COWD - Eng'g Dept.	Prop. 50mm Public Stub-out	Zone 1, Upper Balulang	Admin	62,986.80	capex	4 wd= 26 mandays			not started		recvd POW 7/9
8	Com2019-007	12-Mar-19	COWD - Eng'g Dept.	Prop. 50mm Public Stub-out	Zone 1, Sambulawan Agusan	Admin	52,488.11	capex	2 wd= 13 mandays			not started		recvd POW 7/9
9	Com2019-008	19-Mar-19	COWD - Eng'g Dept.	Prop. 50mm Public Stub-out	Zone 2, Kauswagan	Admin	37,887.81	capex	4 wd= 26 mandays			not started		recvd POW 7/9
10	Com 2019-009	19-Mar-19	COWD - Eng'g Dept.	Prop. 50mm Public Stub-out	Z-6, Riverside Bugo	Admin	36,520.31	capex	3 wd = 21 mandays			not started		recvd POW 7/9
11	Com2019-010	25-Mar-19	COWD - Eng'g Dept.	Prop. 50mm Public Stub-out	Zone 5, Cugman	Admin	28,400.23	capex	2 wd = 13 mandays			not started		recvd POW 7/9
12	Com2019-011	27-Mar-19	COWD - Eng'g Dept.	Prop. 50mm Public Stub-out	Colrai, Macabalan	Admin	81,712.34	capex	2 wd= 13 mandays			not started		recvd POW 7/9
13	Com2019-013	27-Mar-19	COWD - Eng'g Dept.	Prop. 50mm Public Stub-out	Palawan, Camaman-an	Admin	25,509.62	capex	2 wd= 13 mandays					
14	Com2019-014	27-Mar-19	COWD - Eng'g Dept.	Prop. 50mm Public Stub-out	Zone 12B Hilltop Carmen	Admin	43,486.54	capex	2 wd = 9 mandays					
15	Com2019-015	29-Mar-19	COWD - Eng'g Dept.	Prop. 50mm Public Stub-out	Zone 5, Kauswagan	Admin	28,598.27	capex	2 wd = 10 mandays					
16	Com2019-016	12-Apr-19	COWD - Eng'g Dept.	Prop. 50mm Public Stub-out	Zone 12B Hilltop Carmen	Admin	44,838.32	capex	2 wd = 10 mandays					
17	Com 2019-017	17-Apr-19	COWD - Eng'g Dept.	Prop. 1 unit 50mm Public Stub-out	Z-6B, Cugman	Admin	50,330.96	Capex	2 wd = 13 mandays			not started		recvd. 7/5
18	Com2019-018	23-Apr-19	COWD - Eng'g Dept.	Prop. 50mm Public Stub-out	Purok 13, Tablon	Admin	24,374.21	capex	2 wd = 12 mandays					
19	19-003		COWD - Eng'g Dept.	Prop. 75mm Pipline Extension w/ 4 units MSO	Brgy. 36 Lutheran Reloc Site CDOC	Admin	458,265.00	Capex		08-May		in-progress	20%	
20	19-008-D	03-Apr-19	COWD - Eng'g Dept.	Prop. 450mmØ Pipe Realignment	Gumamela St. Carmen	Admin	252,647.00	capex		20-May	11-Jun-19	completed	100%	
22	19-010-F	29-Jan-19	COWD - Eng'g Dept.	Prop. Pipeline Interconnection w/ 1 unit Mother Meter	Glacierplus, Igpit opol	Admin	90,220.00	Capex				completed	100%	

No.	Work Order		Implementing Agency	PROJECT DESCRIPTION	LOCATION	Undertaken by	PROJECT COST	FUND SOURCE				PROJECT STATUS		Remarks
	Number	Date							Duration /POW	Target Date to Start / Started	Target / Date of Completion	STATUS	Accomp. As of June 30	
23	19-011-D	06-Mar-19	COWD - Eng'g Dept.	Prop. Archive & Printing Room	Admin Bldg. Corrales	Admin	205,863.00	Capex	22wd=81 mandays			not started		recvd. 7/5
24	19-012 F	18-Mar	COWD - Eng'g Dept.	Prop. 100mm Pipeline Extension w/ 3 units MSO	Zone 12 B-Carmen	Admin	673,869.30	Capex		08-May		in progress	60%	
25	19-015-f	25-Mar-19	COWD - Eng'g Dept.	Prop. Various Pipe Realignment	Kolambog Bridge	Admin	3,260,813.00	Capex				not started		
26	19-018		COWD - Eng'g Dept.	Prop. Restoration of Concrete Pavement	Phase 2, Sta. Cecilia subd., Gusa	Admin	32,715.00	Capex		03-May	15-May-19	Completed	100%	
27	19-019	02-Apr	COWD - Eng'g Dept.	Prop. Restoration of Concrete Pavement	San Pedro St. Bayabas	Admin	17,851.00	Capex				not started		
28	19-020-f	23-Apr-19	COWD - Eng'g Dept.	Prop. 75mmØ Pipeline Interconnection	Sunrise Bliss Lumbia	Admin	6,398.00	Capex		28-May	04-Jun-19	COMPLETED	100%	
21	Com 2019-022-F	08-May-19	COWD - Eng'g Dept.	Prop. 4 units 50mm Public Stub-out	Zone 12F Hilltop Carmen	Admin	79,233.68	Capex	2 wd = 11 mandays			not started		recvd. 7/5
29	19-021-F	15-May-19	COWD - Eng'g Dept.	Prop. 100mmØ UPVC pipeline Extension w/ 1 unit MSO	Zone 6, Bugo	Admin	213,389.08	Capex				not started		
30	19-022-f	16-Apr	COWD - Eng'g Dept.	Prop. 75mm Pipeline Extension w/ 2 units MSO	Z-7, Kababalahan, Agusan CDO	Admin	277,273.33	Capex				not started		
31	Com2019-024-F	25-Jun	COWD - Eng'g Dept.	Prop. 1 unit 50mm Public Stub-out	P-3 Casinglot, Tagoloan	Admin	46,044.67	Capex				not started		recvd. 7/5
32	19-031-D	03-Jun	COWD - Eng'g Dept.	Prop. Restoration of Concrete Pavement	Concordio Diel st. Moco Carmen	Admin	13,343.00	Capex		04-Jun	07-Jun-19	completed	100%	
33	19-038-F	27-Jun	COWD - Eng'g Dept.	Prop. 200mm Interconnection line w/ 75mm Electromagnetic flowmeter	Amaia Scapes, Anhawon Upper Bulua	Admin	395,831.51	others						
34	19-039-F	27-Jun	COWD - Eng'g Dept.	Prop. 150mm PVC Pipeline Interconnection	Xavier Ecoville Lumbia	Admin	123,277.50	Capex	10 cd= 39 mandays			not started		recvd. 7/5
35	19-040-F	27-Jun	COWD - Eng'g Dept.	Prop. 100mm Distribution Line w/ 1 unit MSO	Zone 2, Tabok Bulua CDO	Admin	436555.59	Capex	22 cd= 126 mandays					
36														

Prepared by:

EDNA S. NAJEAL
Manager, Construction Div.

Checked by:

CAROLINA B.LAO
Manager, Eng'g. Dept.

Noted by:

ELEZAR J.LINAAC
AGM - Technica Services