

CAGAYAN DE ORO CITY WATER DISTRICT

Corrales Ave., Cagayan de Oro City

PROJECTS/PROGRAM/ACTIVITIES

2019 Projects(as of Oct. 30, 2019)

No.	Work Order		Implementing Agency	PROJECT DESCRIPTION	LOCATION	Undertaken by	PROJECT COST	FUND SOURCE	PROJECT STATUS			Remarks		
	Number	Date							Duuration /POW	Target Date to Start / Started	Target / Date of Completion		STATUS	Accomp. As of Oct. 30
1	19-001	25-Jan-19	COWD - Eng'g Dept.	Prop. 150mm Pipline Extension w/ 7 units MSO	P-11A Baloy, Tablon	Admin	851,682.00	Capex				not started		
2	Com 2019 -001	28-Jan-19	COWD - Eng'g Dept.	Prop. 50mm Public Stub-out	Zone 7-E Apitong St. Upper Carmen	Admin	51,754.11	Capex		07-Jun	07-Jun-19	completed	100%	
3	Com 2019 -002	29-Jan-19	COWD - Eng'g Dept.	Prop. 50mm Public Stub-out	Bacal Cpd. Balulnag	Admin	53,881.34	capex		08/04/2019	10-Apr-19	completed	100%	
4	Com2019-003	15-Feb-19	COWD - Eng'g Dept.	Prop. 50mm Public Stub-out	Tablon	Admin	63,709.34	capex	2 days = 13 mandays			not started		recvd POW 7/9
5	Com2019-004	20-Feb-19	COWD - Eng'g Dept.	Prop. 50mm Public Stub-out	z-2, Del Puerto Cpd. Kauswagan	Admin	87,276.36	capex	5 wd = 23 mandays			not started		recvd POW 7/9
6	Com2019-005	22-Feb-19	COWD - Eng'g Dept.	Prop. 50mm Public Stub-out	Ayesa Bontong, Camaman-an	Admin	63,457.86	capex	3 wd - 23 mandays			not started		recvd POW 7/9
7	Com2019-006	06-Mar-19	COWD - Eng'g Dept.	Prop. 50mm Public Stub-out	Zone 1, Upper Balulang	Admin	62,986.80	capex	4 wd= 26 mandays			not started		recvd POW 7/9
8	Com2019-007	12-Mar-19	COWD - Eng'g Dept.	Prop. 50mm Public Stub-out	Zone 1, Sambulawan Agusan	Admin	52,488.11	capex	2 wd= 13 mandays			not started		recvd POW 7/9
9	Com2019-008	19-Mar-19	COWD - Eng'g Dept.	Prop. 50mm Public Stub-out	Zone 2, Kauswagan	Admin	37,887.81	capex	4 wd= 26 mandays			not started		recvd POW 7/9
10	Com 2019-009	19-Mar-19	COWD - Eng'g Dept.	Prop. 50mm Public Stub-out	Z-6, Riverside Bugo	Admin	36,520.31	capex	3 wd = 21 mandays			not started		recvd POW 7/9
11	Com2019-010	25-Mar-19	COWD - Eng'g Dept.	Prop. 50mm Public Stub-out	Zone 5, Cugman	Admin	28,400.23	capex	2 wd = 13 mandays			not started		recvd POW 7/9
12	Com2019-011	27-Mar-19	COWD - Eng'g Dept.	Prop. 50mm Public Stub-out	Colrai, Macabalan	Admin	81,712.34	capex	2 wd= 13 mandays	22/05/2019	07-Jun-19	completed		recvd POW 7/9
13	Com2019-013	27-Mar-19	COWD - Eng'g Dept.	Prop. 50mm Public Stub-out	Palawan, Camaman-an	Admin	25,509.62	capex	2 wd= 13 mandays			not started		
14	Com2019-014	27-Mar-19	COWD - Eng'g Dept.	Prop. 50mm Public Stub-out	Zone 12B Hilltop Carmen	Admin	43,486.54	capex	2 wd = 9 mandays			not started		
15	Com2019-015	29-Mar-19	COWD - Eng'g Dept.	Prop. 50mm Public Stub-out	Zone 5, Kauswagan	Admin	28,598.27	capex	2 wd = 10 mandays			not started		
16	Com2019-016	12-Apr-19	COWD - Eng'g Dept.	Prop. 50mm Public Stub-out	Zone 12B Hilltop Carmen	Admin	44,838.32	capex	2 wd = 10 mandays			not started		
17	Com 2019-017	17-Apr-19	COWD - Eng'g Dept.	Prop. 1 unit 50mm Public Stub-out	Z-6B, Cugman	Admin	50,330.96	Capex	2 wd = 13 mandays			not started		recvd. 7/5
18	Com2019-018	23-Apr-19	COWD - Eng'g Dept.	Prop. 50mm Public Stub-out	Purok 13, Tablon	Admin	24,374.21	capex	2 wd = 12 mandays			not started		
19	19-003		COWD - Eng'g Dept.	Prop. 75mm Pipline Extension w/ 4 units MSO	Brgy. 36 Lutheran Reloc Site CDOC	Admin	458,265.00	Capex		08-May		in-progress	80%	

CAGAYAN DE ORO CITY WATER DISTRICT

Corrales Ave., Cagayan de Oro City

PROJECTS/PROGRAM/ACTIVITIES

2019 Projects(as of Oct. 30, 2019)

No.	Work Order		Implementing Agency	PROJECT DESCRIPTION	LOCATION	Undertaken by	PROJECT COST	FUND SOURCE	PROJECT STATUS			Remarks		
	Number	Date							Duaration /POW	Target Date to Start / Started	Target / Date of Completion		STATUS	Accomp. As of Oct. 30
20	19-007-F	15-Apr-19	COWD - Eng'g Dept.	Prop. 250mm Pipe Realignment	Kauswagan Highway	Admin	501,285.00	Capex		05-Mar	23-Oct-19	COMPLETED	100%	
21	19-008-D	03-Apr-19	COWD - Eng'g Dept.	Prop. 450mmØ Pipe Realignment	Gumamela St. Carmen	Admin	252,647.00	capex		20-May	11-Jun-19	COMPLETED	100%	
22	19-010-F	29-Jan-19	COWD - Eng'g Dept.	Prop. Pipeline Interconnection w/ 1 unit Mother Meter	Glacierplus, Igpit opol	Admin	90,220.00	Capex		06-Jun	13-Jun-19	COMPLETED	100%	
23	19-011-D	06-Mar-19	COWD - Eng'g Dept.	Prop. Archive & Printing Room	Admin Bldg. Corrales	Admin	205,863.00	Capex	22wd=81 mandays			not started		recvd. 7/5
24	19-012 F	18-Mar	COWD - Eng'g Dept.	Prop. 100mm Pipeline Extension w/ 3 units MSO	Zone 12 B-Carmen	Admin	673,869.30	Capex		08-May	30-Oct-19	COMPLETED	100%	for turn over
25	19-015-f	25-Mar-19	COWD - Eng'g Dept.	Prop. Various Pipe Realignment	Kolambog Bridge	Admin	3,260,813.00	Capex				not started		
26	19-018		COWD - Eng'g Dept.	Prop. Restoration of Concrete Pavement	Phase 2, Sta. Cecilia subd., Gusa	Admin	32,715.00	Capex		03-May	15-May-19	COMPLETED	100%	
27	19-019	02-Apr	COWD - Eng'g Dept.	Prop. Restoration of Concrete Pavement	San Pedro St. Bayabas	Admin	17,851.00	Capex		01-Jul	04-Jul-19	COMPLETED	100%	
28	19-020-f	23-Apr-19	COWD - Eng'g Dept.	Prop. 75mmØ Pipeline Interconnection		Admin	6,398.00	Capex		28-May	04-Jun-19	COMPLETED	100%	
29	Com 2019-022-F	08-May-19	COWD - Eng'g Dept.	Prop. 4 units 50mm Public Stub-out	Zone 12F Hilltop Carmen	Admin	79,233.68	Capex	2 wd = 11 mandays			not started		recvd. 7/5
30	19-021-F	15-May-19	COWD - Eng'g Dept.	Prop. 100mmØ UPVC pipeline Extension w/ 1 unit MSO	Zone 6, Bugo	Admin	213,389.08	Capex				not started		
31	19-022-f	16-Apr	COWD - Eng'g Dept.	Prop. 75mm Pipline Extension w/ 2 units MSO	Z-7, Kababalahan, Agusan CDO	Admin	277,273.33	Capex				not started		
32	19-025-F	25-Apr-19	COWD - Eng'g Dept.	Prop. 75mm Distrinution Line w/ 3 units MSO	Zone 2B Pagatpat	Admin	353,778.69	Capex		08-Jul		in-progress	90%	remaining works: installation of BOV & restoration of conc. Pavement
33	Com2019-024-F	25-Jun	COWD - Eng'g Dept.	Prop. 1 unit 50mm Public Stub-out	P-3 Casinglot, Tagoloan	Admin	46,044.67	Capex				not started		recvd. 7/5
34	19-031-D	03-Jun	COWD - Eng'g Dept.	Prop. Restoration of Concrete Pavement	Concordio Diel st. Moco Carmen	Admin	13,343.00	Capex		04-Jun	07-Jun-19	completed	100%	
35	19-038-F	27-Jun	COWD - Eng'g Dept.	Prop. 200mm Interconnection line w/ 75mm Electromagnetic flowmeter	Amaia Scapes, Anhawon Upper Bulua	Admin	395,831.51	others				in-progress	75%	
36	19-039-F	27-Jun	COWD - Eng'g Dept.	Prop. 150mm PVC Pipeline nterconnection	Xavier Ecoville Lumbia	Admin	123,277.50	Capex	10 cd= 39 mandays			not started		recvd. 7/5
37	19-040-F	27-Jun	COWD - Eng'g Dept.	Prop. 100mm Distribution Line w/ 1 unit MSO	Zone 2, Tabok Bulua CDO	Admin	436,555.59	Capex	22 cd= 126 mandays			in-progress	50%	

CAGAYAN DE ORO CITY WATER DISTRICT

Corrales Ave., Cagayan de Oro City

PROJECTS/PROGRAM/ACTIVITIES

2019 Projects(as of Oct. 30, 2019)

No.	Work Order		Implementing Agency	PROJECT DESCRIPTION	LOCATION	Undertaken by	PROJECT COST	FUND SOURCE				PROJECT STATUS		Remarks
	Number	Date							Duaration /POW	Target Date to Start / Started	Target / Date of Completion	STATUS	Accomp. As of Oct. 30	
38	19-042-F	05-Jul	COWD - Eng'g Dept.	Prop. Replacement of Electromagnetic Flowmeter	Grand City Hotel, Macahambus	Admin	218,768.30	Capex				cancelled		with cancellation letter
39	19-043-F	05-Jul	COWD - Eng'g Dept.	Prop. Restoration of Concrete Pavement	Saarenas Avenue, Bulua	Admin	64,612.00	Capex	2wd = 18 mandays					
40	19-048-D	31-Jul-19	COWD - Eng'g Dept.	Prop. Restoration of Conrete Pavement	Zone 4, Kauswagan	Admin	65,965.00	Capex						
41	19-049-D	31-Jul-19	COWD - Eng'g Dept.	Prop. Restoration of Conrete Pavement	Luyong Bonbon	Admin	35,848.00	Capex				in progress		
	19-060	16-Sep-19	COWD - Eng'g Dept.	Prop. Partition of COA ofc.	4th flr. Admin		153,017.00	Capex						
42	19-061-D	24-Sep-19	COWD - Eng'g Dept.	Prop. Restoration of Conc. Pavement	Patag Highway	Admin	49,107.00	Capex	1 wd= 5 mandays			in progress		
43	19-062-D	24-Sep-19	COWD - Eng'g Dept.	Prop. Restoration of Conc. Pavement	Taboc Opol	Admin	50,419.00	Capex	1 wd= 5 mandays			in progress		
44	19-064-D	24-Sep-19	COWD - Eng'g Dept.	Prop. Restoration of Conc. Pavement	Corrales; Gaabucayan:Acacia Extn.: Vamenta blvd, Carmen	Admin	97,220.00	Capex	2 wd = 27 mandays			in progress		
45	Com2019-035-F	24-Sep-19	COWD - Eng'g Dept.	Prop. 1 unit MSO	Fermin Jongko St. Apovel	Admin	110,031.81	Capex	5 wd= 27 mandays					
46	Com2019-033-F	16-Sep-19	COWD - Eng'g Dept.	Prop. 1 unit MSO	Zone 12 C Hilltop Carmen	Admin	15,757.53	Capex	1 wd= 5 mandays					
47	Com2019-032-F	16-Sep-19	COWD - Eng'g Dept.	Prop. 1 unit MSO	Z-2B Igpit, Opol	Admin	52,269.79	Capex	4 wd = 26 mandays					
48	Com2019-034-F	30-Sep-19	COWD - Eng'g Dept.	Prop. 1 unit MSO	Purok 3, Puerto	Admin	57,890.00	Capex						

Prepared by:

EDNA S. NAJEAL
Manager, Construction Div.

Checked by:

CAROLINA B.LAO
Manager, Eng'g. Dept.

Noted by:

ELEZAR J.LINAAC
AGM - Technica Services