

CAGAYAN DE ORO CITY WATER DISTRICT

Corrales Ave., Cagayan de Oro City

PROJECTS/PROGRAM/ACTIVITIES

2019 Projects(as of Dec. 30 2019)

No.	Work Order		Implementing Agency	PROJECT DESCRIPTION	LOCATION	PROJECT COST	FUND SOURCE	PROJECT STATUS					Remarks	Key Result Area
	Number	Date						Duaration /POW	Target Date to Start / Started	Target / Date of Completion	STATUS	Accomp. As of Dec. 30		
1	Com 2019 -001	28-Jan-19	COWD - Eng'g Dept.	Prop. 50mm Public Stub-out	Zone 7-E Apitong St. Upper Carmen	51,754.11	Capex		07-Jun-19	07-Jun-19	completed	100%		1. Transparent, accountable and participatory governance. 2. Rapid, inclusive and sustained economic growth. 3. Poverty reduction and empowerment of the poor and vulnerable.
2	Com 2019 -002	29-Jan-19	COWD - Eng'g Dept.	Prop. 50mm Public Stub-out	Bacal Cpd. Balulang	53,881.34	capex		08-Apr-19	10-Apr-19	completed	100%		
3	Com2019-003	15-Feb-19	COWD - Eng'g Dept.	Prop. 50mm Public Stub-out	Tablon	63,709.34	capex	2 days = 13 mandays			not started		recvd POW 7/9	
4	Com2019-004	20-Feb-19	COWD - Eng'g Dept.	Prop. 50mm Public Stub-out	Z-2, Del Puerto Cpd. Kauswagan	87,276.36	capex	5 wd = 23 mandays			not started		recvd POW 7/9	
5	Com2019-005	22-Feb-19	COWD - Eng'g Dept.	Prop. 50mm Public Stub-out	Ayesa Bontong, Camaman-an	63,457.86	capex	3 wd - 23 mandays			not started		recvd POW 7/9	
6	Com2019-006	06-Mar-19	COWD - Eng'g Dept.	Prop. 50mm Public Stub-out	Zone 1, Upper Balulang	62,986.80	capex	4 wd= 26 mandays			not started		recvd POW 7/9	
7	Com2019-007	12-Mar-19	COWD - Eng'g Dept.	Prop. 50mm Public Stub-out	Zone 1, Sambulawan Agusan	52,488.11	capex	2 wd= 13 mandays		13-Dec-19	COMPLETED		recvd POW 7/9	
8	Com2019-008	19-Mar-19	COWD - Eng'g Dept.	Prop. 50mm Public Stub-out	Zone 2, Kauswagan	37,887.81	capex	4 wd= 26 mandays			not started		recvd POW 7/9	
9	Com 2019-009	19-Mar-19	COWD - Eng'g Dept.	Prop. 50mm Public Stub-out	Z-6, Riverside Bugo	36,520.31	capex	3 wd = 21 mandays			not started		recvd POW 7/9	
10	Com2019-010	25-Mar-19	COWD - Eng'g Dept.	Prop. 50mm Public Stub-out	Zone 5, Cugman	28,400.23	capex	2 wd = 13 mandays	11-Nov-19	11-Nov-19	completed			
11	Com2019-011	27-Mar-19	COWD - Eng'g Dept.	Prop. 50mm Public Stub-out	Colrai, Macabalan	81,712.34	capex	2 wd= 13 mandays	22-May-19	07-Jun-19	completed		recvd POW 7/9	
12	Com2019-013	27-Mar-19	COWD - Eng'g Dept.	Prop. 50mm Public Stub-out	Palawan, Camaman-an	25,509.62	capex	2 wd= 13 mandays			not started			
13	Com2019-014	27-Mar-19	COWD - Eng'g Dept.	Prop. 50mm Public Stub-out	Zone 12B Hilltop Carmen	43,486.54	capex	2 wd = 9 mandays			CANCELLED		with approved cancelletaion dated 12/20/19. Reason accommodated by WO19-012	
14	Com2019-015	29-Mar-19	COWD - Eng'g Dept.	Prop. 50mm Public Stub-out	Zone 5, Kauswagan	28,598.27	capex	2 wd = 10 mandays			not started			

CAGAYAN DE ORO CITY WATER DISTRICT

Corrales Ave., Cagayan de Oro City

PROJECTS/PROGRAM/ACTIVITIES

2019 Projects(as of Dec. 30 2019)

No.	Work Order		Implementing Agency	PROJECT DESCRIPTION	LOCATION	PROJECT COST	FUND SOURCE	PROJECT STATUS					Remarks	Key Result Area
	Number	Date						Duaration /POW	Target Date to Start / Started	Target / Date of Completion	STATUS	Accomp. As of Dec. 30		
15	Com2019-016	12-Apr-19	COWD - Eng'g Dept.	Prop. 50mm Public Stub-out	Zone 12B Hilltop Carmen	44,838.32	capex	2 wd = 10 mandays			cancelled		with approved cancelletaion dated 12/20/19. Reason accommodated by WO19-012	1. Transparent, accountable and participatory governance. 2. Rapid, inclusive and sustained economic growth. 3. Poverty reduction and empowerment of the poor and vulnerable.
16	Com 2019-017	17-Apr-19	COWD - Eng'g Dept.	Prop. 1 unit 50mm Public Stub-out	Z-6B, Cugman	50,330.96	Capex	2 wd = 13 mandays			not started		recvd. 7/5	
17	Com2019-018	23-Apr-19	COWD - Eng'g Dept.	Prop. 50mm Public Stub-out	Purok 13, Tablon	24,374.21	capex	2 wd = 12 mandays			not started			
18	19-003		COWD - Eng'g Dept.	Prop. 75mm Pipline Extension w/ 4 units MSO	Brgy. 36 Lutheran Reloc Site CDOC	458,265.00	Capex		08-May-19		in-progress	80%	coordinate w/ P&D for possible tapping to the existing COWD water line. To conduct inspection bet Dec. 27-29, 2019 then submit report/recommendation on Dec. 4, 2019	
19	19-010-F	29-Jan-19	COWD - Eng'g Dept.	Prop. Pipeline Interconnection w/ 1 unit Mother Meter	Glacierplus, Igpit opol	90,220.00	Capex		06-Jun-19	13-Jun-19	COMPLETED	100%		
20	19-012 F	18-Mar-19	COWD - Eng'g Dept.	Prop. 100mm Pipeline Extension w/ 3 units MSO	Zone 12 B-Carmen	673,869.30	Capex		08-May-19	30-Oct-19	COMPLETED	100%	for turn over	
21	19-020-f	23-Apr-19	COWD - Eng'g Dept.	Prop. 75mmØ Pipeline Interconnection		6,398.00	Capex		28-May-19	04-Jun-19	COMPLETED	100%		
22	Com 2019-022-F	08-May-19	COWD - Eng'g Dept.	Prop. 4 units 50mm Public Stub-out	Zone 12F Hilltop Carmen	79,233.68	Capex	2 wd = 11 mandays			not started		recvd. 7/5	
23	19-021-F	15-May-19	COWD - Eng'g Dept.	Prop. 100mmØ UPVC pipeline Extension w/ 1 unit MSO	Zone 6, Bugo	213,389.08	Capex				not started		to be implemented parallel w/ Purok 5 Puerto. By Mindajao	
24	19-022-f	16-Apr-19	COWD - Eng'g Dept.	Prop. 75mm Pipline Extension w/ 2 units MSO	Z-7, Kabalalahan, Agusan CDO	277,273.33	Capex				not started			

CAGAYAN DE ORO CITY WATER DISTRICT

Corrales Ave., Cagayan de Oro City

PROJECTS/PROGRAM/ACTIVITIES

2019 Projects(as of Dec. 30 2019)

No.	Work Order		Implementing Agency	PROJECT DESCRIPTION	LOCATION	PROJECT COST	FUND SOURCE	PROJECT STATUS					Remarks	Key Result Area
	Number	Date						Duaration /POW	Target Date to Start / Started	Target / Date of Completion	STATUS	Accomp. As of Dec. 30		
25	19-025-F	25-Apr-19	COWD - Eng'g Dept.	Prop. 75mm Distrinution Line w/ 3 units MSO	Zone 2B Pagatpat	353,778.69	Capex		08-Jul-19		in-progress	90%	remaining works: restoration of conc.pavement	1. Transparent, accountable and participatory governance. 2.Rapid, inclusive and sustained economic growth. 3. Poverty reduction and empowerment of the poor and vulnerable.
26	Com2019-024-F	25-Jun-19	COWD - Eng'g Dept.	Prop. 1 unit 50mm Public Stub-out	P-3 Casinglot, Tagoloan	46,044.67	Capex				not started		recvd. 7/5	
27	Com2019-027-F	14-Aug-19	COWD - Eng'g Dept.	Prop. 1 unit 50mm Public Stub-out	Airport Cpd. Lmbia	45,884.00	Capex	2 wd			not started			
28	Com 2019-029-F	09-Sep-19	COWD - Eng'g Dept.	Prop. 1 unit 50mm Public Stub-out	Purok2, Tablon	47,486.21	Capex	2 wd						
29			COWD - Eng'g Dept.	Prop. 1 unit 50mm Public Stub-out	Purok 1 Extension Tablon	39,660.74	Capex	2wd						
30	19-039-F	27-Jun-19	COWD - Eng'g Dept.	Prop. 150mm PVC Pipeline nterconnection	Xavier Ecoville Lumbia	123,277.50	Capex	10 cd= 39 mandays			not started		recvd. 7/5	
31	19-040-F	27-Jun-19	COWD - Eng'g Dept.	Prop. 100mm Distribution Line w/ 1 unit MSO	Zone 2, Tabok Bulua CDO	436,555.59	Capex	22 cd= 126 mandays			in-progress	50%		
32	19-045 F	12-Jul-19	COWD - Eng'g Dept.	Prop. 150mm Distribution line	San Lazaro, Agora Lapasan	1,022,144.52	Capex		05-Jun-19		in-progress	80%		
33	19-051-F	15-Aug-19	COWD - Eng'g Dept.	Prop. 1 unit 50mm MSO	Sto. Nino, Patag	86,286.13	Capex	9 wd						
34	Com2019-035-F	24-Sep-19	COWD - Eng'g Dept.	Prop. 1 unit MSO	Fermin Jongko St. Apovel	110,031.81	Capex	5 wd= 27 mandays			not started			
35	Com2019-033-F	16-Sep-19	COWD - Eng'g Dept.	Prop. 1 unit MSO	Zone 12 C Hilltop Carmen	15,757.53	Capex	1 wd= 5 mandays			not started			
36	Com2019-032-F	16-Sep-19	COWD - Eng'g Dept.	Prop. 1 unit MSO	Z-2B Igpit, Opol	52,269.79	Capex	4 wd = 26 mandays			not started			
37	Com2019-034-F	30-Sep-19	COWD - Eng'g Dept.	Prop. 1 unit MSO	Purok 3, Puerto	57,890.00	Capex	3 wd			not started			
38	Com2019-036-D	09-Oct-19	COWD - Eng'g Dept.	Prop. 1 unit MSO	Sta. Cruz Aluba, Upper Macasandig	26,602.60	Capex	1.5wd = 7 mandays	10-Dec-19	10-Dec-19	COMPLETED			

CAGAYAN DE ORO CITY WATER DISTRICT

Corrales Ave., Cagayan de Oro City

PROJECTS/PROGRAM/ACTIVITIES

2019 Projects(as of Dec. 30 2019)

No.	Work Order		Implementing Agency	PROJECT DESCRIPTION	LOCATION	PROJECT COST	FUND SOURCE	PROJECT STATUS					Remarks	Key Result Area
	Number	Date						Duaration /POW	Target Date to Start / Started	Target / Date of Completion	STATUS	Accomp. As of Dec. 30		
39	Com2019-037-F	11-Oct-19	COWD - Eng'g Dept.	Prop. 1 unit MSO	Zone 3, Bugo	71,892.00	Capex	3 wd			not started		1. Transparent, accountable and participatory governance. 2.Rapid, inclusive and sustained economic growth. 3. Poverty reduction and empowerment of the poor and vulnerable.	
40	Com2019-038-F	07-Nov-19	COWD - Eng'g Dept.	Prop. 1 unit 50mm Public Stub-out	Zone 5 Kauswagan	114,979.00	Capex	14 wd			not started			
41	Com2019-038-F	28-Oct-19	COWD - Eng'g Dept.	Prop. 1 unit 50mm Public Stub-out	JR Borja Extn. CDO	462,846.00	Capex	20 wd	03-Oct-19	22-Oct-20	completed	100%		
42	Com2019-038-F		COWD - Eng'g Dept.	Prop. 1 unit 50mm Public Stub-out	Kolambog Lapanan fronting yamaha		Capex		22-Dec-19		in progress	20%		
43	Com2019-038-F	09-Oct-19	COWD - Eng'g Dept.	Prop. 1 unit 50mm Public Stub-out	PW#10, Calaanan, Canitoan	256,754.00	Capex	15 wd			not started			
44	Com2019-038-F	23-Oct-19	COWD - Eng'g Dept.	Prop. 1 unit 50mm Public Stub-out	PW#19, Balulang	546,919.00	Capex	36 wd			not started			
45	Com2019-038-F	23-Oct-19	COWD - Eng'g Dept.	Prop. 1 unit 50mm Public Stub-out	Sayre Highway Puerto	54,337.50	Capex	1 wd= 5 mandays			not started			
46	Com2019-038-F	24-Oct-19	COWD - Eng'g Dept.	Prop. 1 unit 50mm Public Stub-out	Sunrise Bliss Lumbia	17,439.00	others	1 wd= 5 mandays	07-Nov-19	08-Nov-19	COMPLETED			
47	Com2019-038-F	19-Nov-19	COWD - Eng'g Dept.	Prop. 1 unit 50mm Public Stub-out	CM Recto Ave. Lapanan	54,877.50	Capex	3 wd			not started			
48	Com2019-038-F		COWD - Eng'g Dept.	Prop. 1 unit 50mm Public Stub-out	Bitan-ag Creek 2nd bridge lapanan fronting Luxe Hotel		Capex		15-Nov-19		in-progress	50% waiting for the advise from the contractor		
49	Com2019-038-F		COWD - Eng'g Dept.	Prop. 1 unit 50mm Public Stub-out	JR Borja Extn. CDO		Capex		25-Nov-19		in-progress	90%		
50	Com2019-038-F		COWD - Eng'g Dept.	Prop. 1 unit 50mm Public Stub-out	Bolonsiri, Paglaum Camaman-an		Capex		28-Nov-19	13-Dec-19	completed	100% for turn over		
51	Com2019-038-F	01-Oct-19	COWD - Eng'g Dept.	Prop. 1 unit 50mm Public Stub-out	PW#33, Brgy. Lumbia	3,611,172.89	Capex		08-Oct-19		in-progress	15%		
52	Com2019-042-F	27-Dec-19	COWD - Eng'g Dept.	Prop. 1 unit 50mm Public Stub-out	Zone 8 Sambag, Bugo	22,810.88					not started	recvd 1/9/20		

CAGAYAN DE ORO CITY WATER DISTRICT

Corrales Ave., Cagayan de Oro City

PROJECTS/PROGRAM/ACTIVITIES

2019 Projects(as of Dec. 30 2019)

No.	Work Order		Implementing Agency	PROJECT DESCRIPTION	LOCATION	PROJECT COST	FUND SOURCE	PROJECT STATUS					Remarks	Key Result Area
	Number	Date						Duaration /POW	Target Date to Start / Started	Target / Date of Completion	STATUS	Accomp. As of Dec. 30		
53	19-080-A	27-Dec-19	COWD - Eng'g Dept.	Prop. 150mm Pipe Replacement & Realignment of Exisiting 100mm UPVC Pipe	Bolonsiri, Camaman-an	148,778.00	Capex/VEI proj.	5 wd			not started		recvd. 1/21/2020	1. Transparent, accountable and participatory governance. 2.Rapid, inclusive and sustained economic growth. 3. Poverty reduction and empowerment of the poor and vulnerable.
54	19-089	19-Dec-19	COWD - Eng'g Dept.	Prop. 100mm UPVC Pipeline Interconnection w/ 1 unit Electrmagnetic Flowmeter	Masterson Ave. Pueblo de Oro	283,314.60					not started		recvd. 1/2/20	
55	Com2019-043-F	27-Dec-19	COWD - Eng'g Dept.	Prop. 1 unit Public Stub-out	Zone 4 Taboc, Opol	57,757.00	Capex	7.5 wd			not started		recvd. 1/16/2020	
56	19-090-F	27-Dec-19	COWD - Eng'g Dept.	Prop. 2 units Public Stub-out	Purok 1, Puerto	95,192.35		7 wd			not started		recvd. 1/9/20	
57	19-092	27-Dec-19	COWD - Eng'g Dept.	Prop. 50mm Service line w/ 1 unit MSO	Zone 5 Gordo Barra Opol	72,337.75	Capex	7 wd			not started		recvd. 1/16/2020	
1	19-011-D	06-Mar-19	COWD - Eng'g Dept.	Prop. Archive & Printing Room	Admin Bldg. Corrales	205,863.00	Capex	22wd=81 mandays			not started		11/26 waiting for delivery of materials	1. Transparent, accountable and participatory governance. 2. Poverty reduction and empowerment of the poor and vulnerable. 3. Just and lasting peace and the rule of law
2	19-014-F		COWD - Eng'g Dept.	Proposed 250mm Pipe Realignment	Limketkai drive		Capex		10-Jul-19	07-Aug-19	completed			
3	19-018		COWD - Eng'g Dept.	Prop. Restoration of Concrete Pavement	Phase 2, Sta. Cecilia subd., Gusa	32,715.00	Capex		03-May-19	15-May-19	COMPLETED	100%		
4	19-019	02-Apr-19	COWD - Eng'g Dept.	Prop. Restoration of Concrete Pavement	San Pedro St. Bayabas	17,851.00	Capex		01-Jul-19	04-Jul-19	COMPLETED	100%		
5	19-031-D	03-Jun-19	COWD - Eng'g Dept.	Prop. Restoration of Concrete Pavement	Concordio Diel st. Moco Carmen	13,343.00	Capex		04-Jun-19	07-Jun-19	completed	100%		
6	19-043-F	05-Jul-19	COWD - Eng'g Dept.	Prop. Restoration of Concrete Pavement	Saarenas Avenue, Bulua	64,612.00	Capex	2wd = 18 mandays						
7	19-048-D	31-Jul-19	COWD - Eng'g Dept.	Prop. Restoration of Conrete Pavement	Zone 4, Kauswagan		Capex	2 wd = 18 mandays						
8	19-049-D	31-Jul-19	COWD - Eng'g Dept.	Prop. Restoration of Conrete Pavement	Luyong Bonbon	35,848.00	Capex	1 wd= 5 mandays	15-Oct-19	14-Nov-19	COMPLETED	100%		
9	19-050-D	31-Jul-19	COWD - Eng'g Dept.	Prop. Restoration of Conrete Pavement	Opol Highway	38,380.00	Capex	1 wd= 5 mandays	22-Oct-19	05-Dec-19	COMPLETED	199%		

CAGAYAN DE ORO CITY WATER DISTRICT

Corrales Ave., Cagayan de Oro City

PROJECTS/PROGRAM/ACTIVITIES

2019 Projects(as of Dec. 30 2019)

No.	Work Order		Implementing Agency	PROJECT DESCRIPTION	LOCATION	PROJECT COST	FUND SOURCE	PROJECT STATUS					Remarks	Key Result Area
	Number	Date						Duaration /POW	Target Date to Start / Started	Target / Date of Completion	STATUS	Accomp. As of Dec. 30		
10	19-060	16-Sep-19	COWD - Eng'g Dept.	Prop. Partition of COA ofc.	4th flr. Admin	153,017.00	Capex				not started		follow up materials	1. Transparent, accountable and participatory governance. 2. Poverty reduction and empowerment of the poor and vulnerable. 3. Just and lasting peace and the rule of law
11	19-061-D	24-Sep-19	COWD - Eng'g Dept.	Prop. Restoration of Conc. Pavement	Patag Highway	49,107.00	Capex	1 wd= 5 mandays			for cancellation		restored by NRW	
12	19-062-D	24-Sep-19	COWD - Eng'g Dept.	Prop. Restoration of Conc. Pavement	Taboc Opol	50,419.00	Capex	1 wd= 5 mandays			not started			
13	19-064-D	24-Sep-19	COWD - Eng'g Dept.	Prop. Restoration of Conc. Pavement	Corrales; Gaabucayan:Acacia Extn.: Vamenta blvd, Carmen	97,220.00	Capex	2 wd = 27 mandays			in progress			
14	19-069	09-Oct-19	COWD - Eng'g Dept.	Prop. File Storage container van	PW#10, Calaanan, Canitoan	256,754.00	Capex	15 wd			not started			
15	19-073	23-Oct-19	COWD - Eng'g Dept.	Prop. Restoration of Concrete Pavement	Sayre Highway Puerto	54,337.50	Capex	1 wd= 5 mandays			not started			
16	19-077	19-Nov-19	COWD - Eng'g Dept.	Prop. Restoration of Concrete Pavement	CM Recto Ave. Lapasan	54,877.50	Capex	3 wd			not started			
17	19-088	19-Dec-19	COWD - Eng'g Dept.	Prop. Brass Storage Room w/ Fabricated Steel Rack	Property Warehouse. Kaus.	878,995.00					not started	revd. 1/2/20		
1	19-010-F	29-Jan-19	COWD - Eng'g Dept.	Prop. Pipeline Interconnection w/ 1 unit Mother Meter	Glacierplus, Igpit opol	90,220.00	Capex		06-Jun-19	13-Jun-19	COMPLETED	100%		1. Transparent, accountable and participatory governance. 2. Just and lasting peace and the rule of law
2	19-020-f	23-Apr-19	COWD - Eng'g Dept.	Prop. 75mmØ Pipeline Interconnection		6,398.00	Capex		28-May-19	04-Jun-19	COMPLETED	100%		
3	19-042-F	05-Jul-19	COWD - Eng'g Dept.	Prop. Replacement of Electromagnetic Flowmeter	Grand City Hotel, Macahambus	218,768.30	Capex				cancelled		with cancellation letter dtd Oct. 3, 2019	
4	19-044F	09-Jul-19	COWD - Eng'g Dept.	Prop. Transfer of 500mm Eletromag flowmeter & oyher fittings	Macasandig booster station	188,750.95			29-Aug-19	03-Sep-19	completed	100%		
5	19-046-D		COWD - Eng'g Dept.	Prop. Interconnection	St. Francis Hts. Subd. Pontefino							90%	commissioning of mother meter	

CAGAYAN DE ORO CITY WATER DISTRICT

Corrales Ave., Cagayan de Oro City

PROJECTS/PROGRAM/ACTIVITIES

2019 Projects(as of Dec. 30 2019)

No.	Work Order		Implementing Agency	PROJECT DESCRIPTION	LOCATION	PROJECT COST	FUND SOURCE	PROJECT STATUS					Remarks	Key Result Area
	Number	Date						Duaration /POW	Target Date to Start / Started	Target / Date of Completion	STATUS	Accomp. As of Dec. 30		
6	19-054-f		COWD - Eng'g Dept.	Prop. Installation of Data Loggers at COBI Pipeline							completed	100%		1. Transparent, accountable and participatory governanace. 2. Just and lasting peace and the rule of law
7	19-076	24-Oct-19	COWD - Eng'g Dept.	Prop. Replacement of 65mm Flowmeter to 40mm mechanical meter	Sunrise Bliss Lumbia	17,439.00	others	1 wd= 5 mandays	07-Nov-19	08-Nov-19	COMPLETED			